

Bioretention As-Built Checklist

Project:	Date:	
		_

	<u>Description</u>	<u>Design</u>	As-Built
1	Percent Impervious	J	
2	Drainage Area		
3	Water Quality Volume		
4	Bioretention Surface Area (ft²)		
5	Elevations of the following:		
a	Bottom of planting soil		
b	Top of planting soil		
С	Top of mulch layer		
d	Inlet of overflow / bypass structure		
6	Ponding depth WQv and Peak Attenuation		
7	Runoff volume captured (ft ³)		
8	Underdrain System Specifications:		
a	Size & type of perforated pipe	I	
	Number of branch lines & spacing width		
	Invert elevation of underdrain		•
d	Invert elevation of outflow pipe at outlet		
9	Planting Soil (attach soil test report):		
a	Planting soil depth		
b	Percentage clay		
С	Percentage sand		
d	Percentage organic material		
	Percentage silt		
f	Soil pH		
10	Planting Specifications (include planting plan):		
a	Planting density (plants/acre)		
b	Number and type of trees		
С	Number and type of shrubs		
d	Number and type of herbaceous species		
e	If grass, sod type		
11	Is SWHT separation provided? (Y/N)		
12	Is bioretention cell meeting 1 in/hr drawdown? (Y/N)		
13	Maintenance schedule provided? (Y/N)		
14	Engineer's certification on as-builts (Y/N)		



Bioretention As-Built Checklist

Project:		Date:		
	Description	Design	As-Built	
15	Maintenance agreement Intake Form submitted to City Attorney (Y/N)	<u> </u>	110 2 111	
16	Maintenance easement metes & bounds & plat submitted to City Attorney (Y/N)			
17	Marked up as-built drawing included (Y/N)			
com des	certify that, persuant to generally accepted engineers of essional opinion that the stormwater control(s) lab pleted in conformance with the plans and specificationign volume available, and is functioning as designed a NCAC 2H.1006 SEAL:	eled as ns approved on and complies with the	has been , has its full	
SIGN	JATURF:	DATE:		